

Message

---

**From:** Nassif, Julianne (DPH) [/O=COMMONWEALTH OF MASSACHUSETTS/OU=MASSMAIL-01/CN=RECIPIENTS/CN=JULIANNE.NASSIF]  
**Sent:** 1/25/2011 4:30:25 PM  
**To:** Hanchett, James (DPH) [/O=COMMONWEALTH OF MASSACHUSETTS/OU=MassMail-01/cn=Recipients/cn=James.Hanchett]  
**Subject:** FW: Project update

fyi

---

**From:** Connolly, Grace (DPH)  
**Sent:** Tuesday, January 25, 2011 8:48 AM  
**To:** Nassif, Julianne (DPH)  
**Subject:** FW: Project update

---

**From:** Lobik Stephen [mailto:slobik@facil.umass.edu]  
**Sent:** Tuesday, January 25, 2011 8:40 AM  
**To:** Connolly, Grace (DPH)  
**Subject:** Project update

Grace,

I have been told by the vendor the shelves will ship this week and should be installed by the second week of February. The fume hood has been certified and EH&S will be by this week to put the certificate on the hood.

Thanks,

Stephen

Stephen Lobik  
Capital Project Manager  
Facilities & Campus Planning Division  
University of Massachusetts  
(T) 413-545-6516  
(C) [REDACTED]  
(F) 413-545-3684  
slobik@facil.umass.edu

**From:** Connolly, Grace (DPH) [mailto:Grace.Connolly@state.ma.us]  
**Sent:** Monday, January 24, 2011 4:01 PM  
**To:** Lobik Stephen  
**Cc:** Nassif, Julianne (DPH)  
**Subject:** RE: Pick List

Thanks for the quick reply and I hope you're managing to stay warm.

---

**From:** Lobik Stephen [mailto:slobik@facil.umass.edu]  
**Sent:** Monday, January 24, 2011 4:00 PM  
**To:** Connolly, Grace (DPH)  
**Cc:** Nassif, Julianne (DPH)  
**Subject:** RE: Pick List

Grace,

The hood was balanced last week and I am not sure why EH&S has not certified it. I have asked for a timetable on that. The card swipe system is in place we just need our data folk to connect it to the system. I am told that will happen before 2/4/11. Shelving has been ordered and should be in soon. I have inquired about that earlier today but no response. By the way working with DPH staff has been great. I try to thank them for their help and patience. I will get back to you as soon as I get updates.

Thanks,

Stephen

Stephen Lobik  
Capital Project Manager  
Facilities & Campus Planning Division  
University of Massachusetts  
(T) 413-545-6516  
(C) [REDACTED]  
(F) 413-545-3684  
slobik@facil.umass.edu

**From:** Connolly, Grace (DPH) [mailto:Grace.Connolly@state.ma.us]  
**Sent:** Monday, January 24, 2011 3:51 PM  
**To:** Lobik Stephen  
**Cc:** Nassif, Julianne (DPH)  
**Subject:** Pick List

Hi Stephen,

We've received word from our drug lab folks that we're close to completion of the first part of the renovations and that the lab is coming along nicely. I understand that the following are outstanding.

- Calibration of the small hood in the lab adjacent to the receiving area;
- Proximity cards;
- Shelving.

Would it be possible for you to let me know the time frame for calibrating the new hood? The drug lab personnel have to leave the lab and go downstairs to use a functioning hood and I'm concerned for not only their safety but the students and other tenants as well. The staff are always cognizant of safety issues but the risk is clearly increased as

controlled substances are moved through the building. If there's anything we can do to help move this along please let me know.

We appreciate all of the efforts you and your colleagues have put into this project and want to commend you for the rapidity and timeliness of this phase of completion. Thanks.

Grace